



Daily Site Report

Project: P26-042 — Highway Footbridge · Date: April 22, 2026

11°C — Sunny
Prepared by: Site Superintendent
Generated Apr 22, 2026 —
TCC v3.6

Today's Signals

●	Budget overrun: 1000 — Site setup Cost to date \$14,378 = 206% of \$6,997 budget.
●	Budget overrun: 5010 — Structural steel Cost to date \$565,540 = 220% of \$257,320 budget.
●	Productivity below plan: 6070 — Steel structure Actual productivity 0.35 t/crew-hr vs plan 0.50 t/crew-hr (-30%).

Today's Summary

Total labour: 55 h (4 workers) · Total equipment: 15 h (1 unit) · Subcontractors: 20 h (1 firm) Production: 500 m ³ excavation and backfill · 500 lump-sum earthworks · 500 m ³ trench excavation
--

Today's Costs by Activity

Activity	Budget	Cost today	Cost to date	% consumed
5010 — Structural steel	\$257,320	\$0	\$565,540	220%
2050 — Excavation and backfill	\$479,000	\$6,450	\$226,190	47%
1000 — Site setup	\$6,997	\$300	\$14,378	206%
1020 — Insurance and bonding	\$2,572	\$0	\$0	0%
1052 — Site fencing	\$100,000	\$0	\$0	0%
1460 — Site surveying	\$1,610	\$0	\$0	0%
6070 — Steel structure	\$22,927	\$1,950	\$12,430	54%

Today's Productivity by Activity

Activity	Planned productivity	Crew-hours	Output	Actual productivity	% of plan
2050 — Excavation and backfill	8.33 m ³ /crew-hr	45	500 m ³	11.11 m ³ /crew-hr	133%
1000 — Site setup	0.01 hrs/crew-hr	10	—	—	—
5010 — Structural steel	0.05 t/crew-hr	8	0.4 t	0.05 t/crew-hr	95%
6070 — Steel structure	0.50 t/crew-hr	12	4.2 t	0.35 t/crew-hr	70%
1052 — Site fencing	1.0 lm/crew-hr	—	—	—	—
1460 — Site surveying	0.1 hrs/crew-hr	—	—	—	—

Labour

Worker	Hours	Unit	Activity	Pay item	Work package
Marc Tremblay	15.0	hrs	Excavation and backfill	Trench excavation	Earthworks
Louis Bergeron	10.0	hrs	Site setup	Mobilization	Preparation and mobilization
Éric Gagnon	15.0	hrs	Excavation and backfill	Trench excavation	Earthworks
Sophie Lachance	15.0	hrs	Excavation and backfill	Trench excavation	Earthworks

Equipment

Equipment	Hours	Unit	Activity	Pay item	Work package
20t Excavator	15.0	hrs	Excavation and backfill	Trench excavation	Earthworks

Materials

Description	Qty	Unit	Activity	Pay item	Work package
MG-20 aggregate	100.0	m ³	Excavation and backfill	Trench excavation	Earthworks
HDPE pipe Ø 600 mm	20.0	m	Excavation and backfill	Trench excavation	Earthworks

Production

Description	Qty	Unit	Activity	Pay item	Work package
Excavation and backfill	500.0	m ³	Excavation and backfill	—	—
Earthworks	500.0	LS	—	—	Earthworks
Trench excavation	500.0	m ³	—	Trench excavation	—
Mobilization	0.10	LS	—	Mobilization	—
Preparation and mobilization	0.10	LS	—	—	Preparation and mobilization

Subcontractors

Subcontractor	Crew	Hours	Activity	Pay item	Work package
Specialty Services 3B Inc.	2	20.0	Site setup	Mobilization	Preparation and mobilization

Daily Notes

Author	Date	Work order	Note
Superintendent	2026-04-22	—	Footbridge channel excavation — north section, 500 m ³ completed.
Superintendent	2026-04-22	—	Lift plan for footbridge installation reviewed and signed by engineer.
Superintendent	2026-04-22	WO-003	Extra work for storage trailers — approved by client.

Attachments

- formwork_north_section.jpg
- footbridge_lift_plan.pdf
- channel_progress_photo.jpg

Signature

Prepared by: Site Superintendent

Submitted: 2026-04-22

Signature: _____

Date: _____